Item No	Discription of Item	No	L	B	D	Qty	Unit	Rate	Amount
18	Providing and constructing load bearing wall with solid concrete blocks of size 400x150x200 mm having block density not lessthan 1800 kg/m3 and having a minimum average compressive strength 5.00 N/mm2 confirming to IS 2185 (Part) : 2005 and constructed with CM 1:4 , as per IS 2572:2005 including cost of all materials,								
	Present QTY					**0.00**			
		Qty Vide R.A Bill 1				**0.00**			
		Qty Vide R.A Bill 2				**0.00**			
		Qty Vide R.A Bill 3				**60.68**			
		Qty Vide R.A Bill 4				**65.00**			
		Total Qty				**125.68**			
		Deduct Paid QTY				**125.68**			
		Present QTY				**0.00**	**Sqm**	**942.35**	**0.00**
19	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. MORTH Chapter								
	Present QTY					**0.00**			
		Qty Vide R.A Bill 1				**0.00**			
		Qty Vide R.A Bill 2				**0.00**			
		Qty Vide R.A Bill 3				**1520.58**			
		Qty Vide R.A Bill 4				**108.66**			
		Total Qty				**1629.24**			
		Deduct Paid QTY				**1629.24**			
		Present QTY				**0.00**	**Sqm**	**68.04**	**0.00**
20	Providing and laying plain / reinforced cement concrete for side drains using M20 nominal mix concrete with OPC cement at 300 Kg. with 20mm and down size granite metal coarse aggregates at								
	Present QTY					**0.00**			
		Qty Vide R.A Bill 1				**0.00**			
		Qty Vide R.A Bill 2				**0.00**			
		Qty Vide R.A Bill 3				**236.65**			
		Qty Vide R.A Bill 4				**0.00**			
		Total Qty				**236.65**			
		Deduct Paid QTY				**236.65**			
		Present QTY				**0.00**	**Cum**	**7867.69**	**0.00**

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Item No	Discription of Item	No	L	B	D	Qty	Unit	Rate	Amount
21	Providing TMT steel reinforcement for RCC works including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire								
	Present QTY					**0.00**			
		Qty Vide R.A Bill 1				**0.00**			
		Qty Vide R.A Bill 2				**0.00**			
		Qty Vide R.A Bill 3				**38.36**			
		Qty Vide R.A Bill 4				**0.20**			
		Total Qty				**38.56**			
		Deduct Paid QTY				**38.56**			
		Present QTY				**0.00**	**Ton**	**68728.34**	**0.00**
22	Item not Executed								
23	Fabrication supplying and erecting M.S. tubular trusses of all spans as per approved drawing & design with prefabricated steel applications using quality material and are durable, reliable and								
	Present QTY					**0.00**			
		Qty Vide R.A Bill 1				**0.00**			
		Qty Vide R.A Bill 2				**0.00**			
		Qty Vide R.A Bill 3				**6614.83**			
		Qty Vide R.A Bill 4				**5736.96**			
		Total Qty				**12351.79**			
		Deduct Paid QTY				**12351.79**			
		Present QTY				**0.00**	**Kgs**	**124.74**	**0.00**
24 to 30	Item not Executed								

Hundred
JE

BANGALORE CONSULTANT * NEMZEN *

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Item No	Discription of Item	No	L	B	D	Qty	Unit	Rate	Amount
31	KSRB 4.2.2: Providing and laying in position reinforced cement concrete of design mix M20, with 20mm and down size graded granite metal coarse aggregates and fine aggregtes, with								
	Vide Premeasurement page no.					**10.67**			
		Qty Vide R.A Bill 1				**0.00**			
		Qty Vide R.A Bill 2				**0.00**			
		Qty Vide R.A Bill 3				**0.00**			
		Qty Vide R.A Bill 4				**0.00**			
		Total Qty				**10.67**			
		Deduct Paid QTY				**0.00**			
		Present QTY				**10.67**	**Cum**	**6816.47**	**72718.10**
32 to 33	Item not Executed								
34	Providing and constructing load bearing wall with solid concrete blocks having block density not less than 1800kg/m3 having a minimum average compressive strength of 5.00 N/mm2 confirming								
	Present QTY					**0.00**			
		Qty Vide R.A Bill 1				**0.00**			
		Qty Vide R.A Bill 2				**0.00**			
		Qty Vide R.A Bill 3				**32.20**			
		Qty Vide R.A Bill 4				**0.00**			
		Total Qty				**32.20**			
		Deduct Paid QTY				**32.20**			
		Present QTY				**0.00**	**Sqm**	**1062.56**	**0.00**
35	Providing 12mm thick plain plastering in single coat to internal ceiling & RC surfaces in cement mortar 1:4 (1 cement : 4 fine sand) including providing & removing necessary scaffolding, rounding of								
	Present QTY					**0.00**			
		Qty Vide R.A Bill 1				**0.00**			
		Qty Vide R.A Bill 2				**0.00**			
		Qty Vide R.A Bill 3				**0.00**			
		Qty Vide R.A Bill 4				**110.00**			
		Total Qty				**110.00**			
		Deduct Paid QTY				**110.00**			

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Item No	Discription of Item	No	L	B	D	Qty	Unit	Rate	Amount
		Present QTY				**0.00**	**Sqm**	**201.85**	**0.00**
36	Providing 15mm thick plain plastering in single coat to external masonry surfaces, in cement mortar 1:4 (1 cement : 4 fine sand) including providing & mixing water proofing compound of								
	Present QTY					**0.00**			
		Qty Vide R.A Bill 1				**0.00**			
		Qty Vide R.A Bill 2				**0.00**			
		Qty Vide R.A Bill 3				**32.20**			
		Qty Vide R.A Bill 4				**0.00**			
		Total Qty				**32.20**			
		Deduct Paid QTY				**32.20**			
		Present QTY				**0.00**	**Sqm**	**222.26**	**0.00**
37 to 50	Item not Executed								
51	Providing and fixing 6mm Bronze Multi wall poly carbonate sheet for Tubular structure. The work including cost of all materials, labour charges, and hire charges of machineries for cutting,								
	Present QTY					**0.00**			
		Qty Vide R.A Bill 1				**0.00**			
		Qty Vide R.A Bill 2				**0.00**			
		Qty Vide R.A Bill 3				**197.40**			
		Qty Vide R.A Bill 4				**174.00**			
		Total Qty				**371.40**			
		Deduct Paid QTY				**371.40**			
		Present QTY				**0.00**	**Sqm**	**2823.66**	**0.00**
52 to 90	Item not Executed								
E1	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials, labour,hire charges of								
	Present QTY					**0.00**			
		Qty Vide R.A Bill 1				**0.00**			
		Qty Vide R.A Bill 2				**0.00**			

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Item No	Discription of Item	No	L	B	D	Qty	Unit	Rate	Amount
		Qty Vide R.A Bill 3				560.40			
		Qty Vide R.A Bill 4				0.00			
		Total Qty				560.40			
		Deduct Paid QTY				560.40			
		Present QTY				0.00	Sqm	2453.85	0.00
E2	Fabricating, providing and erecting in position of MS Hot Dip Galvanised Sq. Hallow Poles of 132 X 132 Heavy gauge of length 3000mm with MS. Hot dip Galvanised grill work as per approved								
	Present QTY					0.00			
		Qty Vide R.A Bill 1				0.00			
		Qty Vide R.A Bill 2				0.00			
		Qty Vide R.A Bill 3				108.57			
		Qty Vide R.A Bill 4				0.00			
		Total Qty				108.57			
		Deduct Paid QTY				108.57			
		Present QTY				0.00	Sqm	9601.20	0.00

Contractor

Assistant Engineer 9/9/21

PMC

Asst. Executive Engineer 25/9/21

Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Name of work: Package1 a Improvements to playgrounds at Thanisandra Village at Ward No 06 b Improvements to Suvarana Mahotsava Play Ground on Vidyaranyapura Main road at Ward No 09 c Improvements to playgrounds at Ward No 11 Kuvempunagarad Developmental Works to Play ground stadium Ward No 04 Jakkur e Developmental works to Play ground Stadium Sahakaranagara Ward No 08 Kodigehalli

Date of Measurement

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
E3	Fabricating, providing and erecting in position Hot dip galvanised Gate. Using 72 X 72 X 4.8mm Sq. GI Pipe Frame with Top pipe bending in heavy duty hydraulic press with sand packing and hot bending to form double arch as per drawing profile, 20mm hot dip galvanised sq. rod for verticals at 150mm c/c, as shown in the drawing including providing hot dip galvanised forged ornamental design in between sq. rods and heads at top, middle and bottom. Intermediate supports of 75X12 mm and 50X6 mm arch bend to hot dip galvanised flats. The work is inclusive of throughing GI flat GI sq. rods, placing, welding all the joints including grinding, finishing metal putty, painting two coats enamel painting. The rate is inclusive of all materials like GI sq. pipe, GI sq. rods, GI forged desiens etc. heavy duty hinges are made out of 75mm solid sq. block									
	5th Bill									
	Ward 6, Police Quatress									
	Gate		1	4.10		2.40	9.84			
			1	0.90		2.60	2.34			
			1	1.70		2.60	4.42			
						Present Qty	**16.60**	**Sqm**		
						Qty Vide R.A Bill 1	**0.00**	**Sqm**		
						Qty Vide R.A Bill 2	**0.00**	**Sqm**		
						Qty Vide R.A Bill 3	**28.32**	**Sqm**		
						Qty Vide R.A Bill 4	**0.00**	**Sqm**		
						Total Qty	**44.92**	**Sqm**		
						Deduct Paid QTY	**28.32**	**Sqm**		
						Present Qty in 5th bill	**16.60**	**Sqm**	**13098.75**	**217439.25**

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
E4	KSRB 2.8 : Providing and Filling in foundation with granite / trap broken metal 100mm. and down size & with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift. complete as per specifications. specification. No. KBS 2.10.2 (P.No-7,I No-2.15)									
	Present Qty						**0.00**	**Cum**		
						Qty Vide R.A Bill 1	**0.00**	**Cum**		
						Qty Vide R.A Bill 2	**0.00**	**Cum**		
						Qty Vide R.A Bill 3	**414.34**	**Cum**		
						Qty Vide R.A Bill 4	**0.00**	**Cum**		
						Total Qty	**414.34**	**Cum**		
						Deduct Paid QTY	**414.34**	**Cum**		
						Present Qty in 5th bill	**0.00**	**Cum**	**2703.48**	**0.00**

Contractor

Assistant Engineer

PMC

Asst Executive Engineer

Asst Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Name of work: Package1 a Improvements to playgrounds at Thanisandra Village at Ward No 06 b Improvements to Suvarana Mahotsava Play Ground on Vidyaranyapura Main road at Ward No 09 c Improvements to playgrounds at Ward No 11 Kuvempunagarad Developmental Works to Play ground Stadium in Ward No 05 Jakkur e Developmental works to Play ground Stadium Sahakaranagara Ward No 08 Kodigehalli

(27)

Date of Measurement

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
E5	KSRB 14.6 Providing and laying heavy duty cobble stones interlock pavers, 60mm thick using cement and course sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 281 kg per sqm over 50mm thick sand bed (average thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints into its final level, including cost of materials, labour and HOM complete									
	5th Bill									
	Ward 6, Police Quatress									
	Footpath									
	Northern Side									
			1	30.00	2.00		60.00			
			1	30.00	2.00		60.00			
			1	30.00	2.00		60.00			
			1	30.00	2.00		60.00			
			1	30.00	2.00		60.00			
			1	17.00	2.00		34.00			
	West side Gate to Northern Starting									
			1	30.00	2.10		63.00			
			1	30.00	2.10		63.00			
			1	29.00	2.10		60.90			
	Gate Approach									
	East side		1	3.10	2.20		6.82			
	West side		1	4.00	2.10		8.40			
	Main Gate North		1	3.10	4.50		13.95			
	Center Pathway									
			1	30.00	4.00		120.00			
			1	30.00	4.00		120.00			
			1	14.10	4.00		56.40			
					Avg					
	Temple front		1	20.90	6.20		129.58			
	Deduction		-1	1.00	1.00		-1.00			
			-1	1.50	2.10		-3.15			
	Temple Left Side		1	2.70	2.00		5.40			
	Temple Right Side		1	4.10	2.00		8.20			
	Temple Surrounding									
			1	30.00	2.00		60.00			
			1	14.00	2.00		28.00			
	Present Qty						**1073.50**	**Sqm**		
	Qty Vide R.A Bill 1						**0.00**	**Sqm**		
	Qty Vide R.A Bill 2						**0.00**	**Sqm**		
	Qty Vide R.A Bill 3						**419.00**	**Sqm**		
	Qty Vide R.A Bill 4						**0.00**	**Sqm**		
	Total Qty						**1492.50**	**Sqm**		
	Deduct Paid QTY						**419.00**	**Sqm**		
	Present Qty in 5th bill						**1073.50**	**Sqm**	1171.99	1258130.19

A.E. (Protect)

E.E. (Protect)

CONSULTANT NEWZEN Bangalore

7/9/21

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
E6	Providing and fixing for flooring 20mm thick sadarhalli grey granite in CM 1:4 roportion, cut to required shape, pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant, groves in joints including cost of									
		Present Qty					**0.00**	**Sqm**		
		Qty Vide R.A Bill 1					**0.00**	**Sqm**		
		Qty Vide R.A Bill 2					**0.00**	**Sqm**		
		Qty Vide R.A Bill 3					**131.69**	**Sqm**		
		Qty Vide R.A Bill 4					**0.00**	**Sqm**		
		Total Qty					**131.69**	**Sqm**		
		Deduct Paid QTY					**131.69**	**Sqm**		
		Present Qty in 5th bill					**0.00**	**Sqm**	**2202.63**	**0.00**
E7	KSRB 14.4 : Providing and laying flooring and steps fine dressed granite stone slabs 40 mm thick on cement mortar bed 1:6, 25 mm thick, and pointed with cement mortar 1:3 over existing cement concrete bed, including cost of materials, mortar, labour, curing complete as per specifications.									
		Present Qty					**0.00**	**Sqm**		
		Qty Vide R.A Bill 1					**0.00**	**Sqm**		
		Qty Vide R.A Bill 2					**0.00**	**Sqm**		
		Qty Vide R.A Bill 3					**201.33**	**Sqm**		
		Qty Vide R.A Bill 4					**0.00**	**Sqm**		
		Total Qty					**201.33**	**Sqm**		
		Deduct Paid QTY					**201.33**	**Sqm**		
		Present Qty in 5th bill					**0.00**	**Sqm**	**3607.23**	**0.00**
E8	Providing half nosing for 40mm thick granite slab using required machinery including cost and conveyance of all materials, labour for all items of work,									
		Present Qty					**0.00**	**M**		
		Qty Vide R.A Bill 1					**0.00**	**M**		
		Qty Vide R.A Bill 2					**0.00**	**M**		
		Qty Vide R.A Bill 3					**273.30**	**M**		
		Qty Vide R.A Bill 4					**0.00**	**M**		
		Total Qty					**273.30**	**M**		
		Deduct Paid QTY					**273.30**	**M**		
		Present Qty in 5th bill					**0.00**	**M**	**400.68**	**0.00**
E9	Providing groove cutting for width of 5mm to 10mm and depth 80mm- 100mm including cost of cutting machine, generator & HOM, including cost of blade,coolant etc., including cleaning of groove & providing sand and hot bitumen fillars, and filler metal etc., including cost of conveyance of all									
		Present Qty					**0.00**	**M**		
		Qty Vide R.A Bill 1					**0.00**	**M**		
		Qty Vide R.A Bill 2					**0.00**	**M**		
		Qty Vide R.A Bill 3					**1183.50**	**M**		

NEWZEN CONSULTANT * Bangalore

JE

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Item No	Description of Item		No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Qty Vide R.A Bill 4						**0.00**	**M**		
	Total Qty						**1183.50**	**M**		
	Deduct Paid QTY						**1183.50**	**M**		
	Present Qty in 5th bill						**0.00**	**M**	**150.26**	**0.00**
E10	Providing and fixing M.S. Hand railing for Balcony/Staircase etc., with 50mm dia. M.S. hollow pipe of 14 gauge, welded to 20mmx20mm M.S. square rod placed vertically, spaced at 100mm at regular intervals of 600mm. These vertical rods laterally tied to 3 horizontal rods spaced at equal interval. These									
	Present Qty						**0.00**	**Sqm**		
	Qty Vide R.A Bill 1						**0.00**	**Sqm**		
	Qty Vide R.A Bill 2						**0.00**	**Sqm**		
	Qty Vide R.A Bill 3						**305.88**	**Sqm**		
	Qty Vide R.A Bill 4						**0.00**	**Sqm**		
	Total Qty						**305.88**	**Sqm**		
	Deduct Paid QTY						**305.88**	**Sqm**		
	Present Qty in 5th bill						**0.00**	**Sqm**	**3160.92**	**0.00**
E11	KSRB 2.6 : Providing and filling sand in foundation to required depth for sub soil treatment including watering ramming with all lead and lift complete as per									
	Present Qty						**0.00**	**Cum**		
	Qty Vide R.A Bill 1						**0.00**	**Cum**		
	Qty Vide R.A Bill 2						**0.00**	**Cum**		
	Qty Vide R.A Bill 3						**294.58**	**Cum**		
	Qty Vide R.A Bill 4						**0.00**	**Cum**		
	Total Qty						**294.58**	**Cum**		
	Deduct Paid QTY						**294.58**	**Cum**		
	Present Qty in 5th bill						**0.00**	**Cum**	**2500.00**	**0.00**
E13	Football Goal Post : This Model confirming to the international standards with heavy duty structural frames . Net with fixing accessories of complete set FOOTBALL. Theinner edges of the posts must be 7.32 mtrs (8 yard) apart, and									
	Present Qty						**0.00**	**Pair**		
	Qty Vide R.A Bill 1						**0.00**	**Pair**		
	Qty Vide R.A Bill 2						**0.00**	**Pair**		
	Qty Vide R.A Bill 3						**2.00**	**Pair**		
	Qty Vide R.A Bill 4						**0.00**	**Pair**		
	Total Qty						**2.00**	**Pair**		
	Deduct Paid QTY						**2.00**	**Pair**		
	Present Qty in 5th bill						**0.00**	**Pair**	**168000.00**	**0.00**

JE

NEWZEN CONSULTANT ★ Bangalore

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Item No	Description of Item		No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
4	Tennis net with Poles : The Tennis net is 3 feet 6 inches high at the ends, and 3 feet high at the middle, typically the net poles are placed 3 feet outside the outer lines of the dobules court, making the net length a total 42 feet from pole									
						Present Qty	0.00	Each		
						Qty Vide R.A Bill 1	0.00	Each		
						Qty Vide R.A Bill 2	0.00	Each		
						Qty Vide R.A Bill 3	1.00	Each		
						Qty Vide R.A Bill 4	0.00	Each		
						Total Qty	1.00	Each		
						Deduct Paid QTY	1.00	Each		
						Present Qty in 5th bill	0.00	Each	69000.00	0.00

Contractor

Assistant Engineer 9/9/21

PM

NEWZEN CONSULTANT * Bangalore *

Asst. Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Name of work: Package1 a Improvements to playgrounds at Thanisandra Village at Ward No 06 b Improvements to Suvarana Mahotsava Play Ground on Vidyaranyapura Main road at Ward No 09 c Improvements to playgrounds at Ward No 11 Kuvempunagarad Developmental Works to Play ground stadium in Ward No 05 Jakkur e Developmental works to Play ground Stadium Sahakaranagara Ward No 08 Kodigehalli

Date of Measurement

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
E15	Tennis net with Poles : The Tennis net is 3 feet 6 inches high at the ends, and 3 feet high at the middle, typically the net poles are placed 3 feet outside the outer lines of the dobules court, making the net length a total									
	4th Bill									
	Ward 6, Police Quatress									
			25				25.00			
							Present Qty	**25.00**	**Each**	
							Qty Vide R.A Bill 1	**0.00**	**Each**	
							Qty Vide R.A Bill 2	**0.00**	**Each**	
							Qty Vide R.A Bill 3	**0.00**	**Each**	
							Qty Vide R.A Bill 4	**0.00**	**Each**	
							Total Qty	**25.00**	**Each**	
							Deduct Paid QTY	**0.00**	**Each**	
							Present Qty in 5th bill	**25.00**	**Each**	**18200.00**	**455000.00**
									Grand Total	**6620623.65**

Contractor

Assistant Engineer 9/9/21

PM

Asst. Executive Engineer 08/01/24

NEWZEN CONSULTANT * Bangalore *

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner